

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Short Elementary School Bus Stops Project
 August 16, 2024

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: John Boylan Engineering
 Contact: John Boylan
 Phone: 415-417-8519
 Email: john@johnboylanengineering.com

PROJECT DESCRIPTION

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

PROJECTED SCHEDULE

Construction Start: 6/26/24
 Completion: 8/21/24

PROJECT UPDATE

The Bus Stop project is complete with the exception of the handrails at the back steps. Handrails are at the galvanizer and will be installed before the start of school. On August 21st buses will begin picking up and dropping off at a beautiful new bus stop with clean new surfacing, tree mulch and freshly painted curbs and signs.

