

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Sun Valley Elementary School TK Increment 1 and 2
August 30, 2024

PROJECT DESCRIPTION
 Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. Project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE
 The new TK building pad is set and certified. At the shade structure the concrete is being placed in the pier locations. Once the concrete cures, the shade structure posts will be erected. At the same time the contractor is preparing for installation of the relocated play structure which will open with the new shade structure. Progress continues on the 2nd bioswale which is nearly ready for rebar and concrete.

