

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Sun Valley Elementary School TK Increment 1 and 2
September 27, 2024

PROJECT DESCRIPTION
 Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. Project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE
 The TK Building foundation is progressing with footing forms and rebar which will be followed by the placing of concrete. The bioswale walls have been placed on the second bioswale and forms are ready to be stripped. Also included is a photo of the shade structure which was turned over last week. Students are now enjoying their lunch time under the shade structure.

