

Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Davidson MS – MPR, Field, & Quad Project INC #1
October 04, 2024

PROJECT DESCRIPTION

This scope of work includes demolishing the existing portable restroom building & associated ramps, stairs and drinking fountain. Site demo. consists of removal of existing utility pipes, vegetation, site furnishings, fencing/gates, asphalt, concrete & surface improvements or features to facilitate the proposed improvements. Site work includes rough grading, removal & capping of underground utilities, installing underground utilities, installation of new flatwork and site improvements.

PROJECT CONTACTS

SRCS Project Manager: Tunde Olayomi
Email: Tunde.olayomi@cumming-group.com
Phone: 415-961-1559
Contractor: Alten Construction
Contact: Luke O'Neill
Phone: 415-577-2610
Email: Loneill@altenconstruction.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
Completion: End of October 2024 (INC 1)

PROJECT UPDATE

This week (09/30-10/04)

- 1) The Alten team has installed the permanent sign at site gate to detour civilian foot traffic away from the construction area
- 2) Cumming & School District will coordinate upcoming work with the City Water Department to proceed with the new backflow preventer scope
- 3) PG&E has scheduled pressurization services for next week 10/09.
 - a. Permanent gas services to follow after houseline inspection
- 4) AOR will submit the INC 2 Drawing Backcheck comments to DSA on 10/10/24
- 5) Bid date for INC 2 is tentatively scheduled for 10/30/24

IMAGES

Site danger tape and safety precautions



SWWPPP protocols in place and dust control

