

## PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

1/10/2025

## PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

## PROJECT CONTACTS

SRCS Project Manager: ..... Hugh Whelan  
Email:..... Hugh@Greystonewest.com  
Phone: ..... 707-291-2783

### Aquatic Center

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

### Security Fencing Project

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

### Fire Alarm Replacement Project

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

## PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24  
Completion: .....7/20/26

## PROJECTED SCHEDULE – Security Fencing

Construction Start: ..... 6/17/24  
Completion:..... 12/30/24

## PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24  
Completion: .....8/20/25

## PROJECT UPDATES

**Aquatic Center Inc. 1&2:** This week, set falsework for bathroom slabs at All Gender RR G121 and G123. Waterproof Dawg House mat-slab substrate. Set pump pit slab forms. Waterproof pump pit floor. Form/reinforce pump-pit floor. Set edge forms and reinforce electrical enclosure slab. Backfill and grade V-ditch at the northern exterior side of Gym 2. Demo miscellaneous drywall at

PE building for MEP rough-in. Sawcut and demo slabs at PE building for underslab plumbing rough in. Power, data, AV and FA rough in at PE building. Next week, PGE transformer-pad reinforcement inspection. Set bottom mat-reinforcement at Dawg House. Under-slab MEP layout at the Dawg House. Complete falsework for bathroom slabs at All Gender RR G121 and G123. Set falsework for bathroom slab at All gender Locker Room G122. Reinforce for concrete slab at All Gender RR G121 and G123. Demo restrooms G130A and G130B at Gym-2. Under-slab plumbing rough in at PE building. Power and data rough in at classrooms and hallways at PE building.

**Fire Alarm:** This week, Pipe and pull wires at second floor of LA building. Pipe for new devices at PE building. Next week, Pipe and pull wires at third floor of LA building. Pipe for new devices at PE building.

**Security Fencing:** This week, build and powder coat Ameristar gates. Build entry gates and panels.





