

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

1/31/2025

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
 Email:..... Hugh@Greystonewest.com
 Phone: 707-291-2783

Aquatic Center
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Security Fencing Project
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
 Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
 Completion:..... 3/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
 Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Place cell-crete at Pump House excavation. Place upper reinforcement for mat-slab at the Dawg House. Under-slab MEP rough-in at the Dawg House. Set electrical gear at electrical enclosure. Pour depressed slab at All Gender Restrooms G122 and G123. Complete falsework for bathroom slab at All gender Locker Room G113. Strip pump pit block-out. Under-slab plumbing rough-in at PE building. Plumbing rough-in at Gym-2 restrooms. Frame walls and installing backing at PE building. First coat prime and paint at Gym-1. Power and data rough-in at classrooms and hallways at PE building.

Fire Alarm: This week, all possible work has been completed, project on hold till summer break.

Security Fencing: This week, build and powder coat Ameristar gates. Build entry gates and panels.

