

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

2/14/2025

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Complete upper reinforcement for mat-slab at the Dawg House. Set anchor bolts at Dawg House. Form/reinforce curbs at the Dawg House. Plumbing rough-in at All Gender Restrooms G122, G123 and All Gender Locker Room G113. Form, reinforce curbs at All Gender Restroom G122, G123 and All Gender Locker Room G113. Install backing at PE building restrooms. Construct frame for wainscoting at Weight Training. Under-slab plumbing rough-in at PE building. Miscellaneous drywall and framing demo. MEP rough-in at PE building.

Fire Alarm: This week, all possible work has been completed, project on hold till summer break.

Security Fencing: This week, fabricate main entry gate.

