

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

2/21/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Set anchor bolts at Dawg House. Form/reinforce curbs at the Dawg House. Place pipe sleeves at the pump pit. Place curbs at All Gender Restrooms G122, G123 and All Gender Locker Room G113. Furr-walls and install backing at Gym-2 restrooms. Frame walls at All Gender Restrooms G122, G123 and All Gender Locker Room G113. Pull MSB3 feeder wires. Under-slab plumbing rough-in at PE building. backfill and reinforce slab at plumbing trenches. MEP rough-in at PE building.

Fire Alarm: This week, all possible work has been completed, project on hold till summer break.

Security Fencing: Fabricate and powder coat Ameristar gates. Demo concrete walkway near madrone for revised fence footing layout. Confirm new footing layout.

