

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

2/7/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
 Email:..... Hugh@Greystonewest.com
 Phone: 707-291-2783

Aquatic Center
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Security Fencing Project
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project
 Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
 Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
 Completion:..... 3/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
 Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Complete upper reinforcement for mat-slab at the Dawg House. Form/reinforce curbs at the Dawg House. Set electrical gear at electrical enclosure. Place pipe sleeves for pumps at the pump pit. Core drill through concrete headers at PE building per RFI#79. Reinforce slab at All gender Locker Room G113. Plumbing rough-in at All Gender Restrooms G122 and G123. Form, reinforce and place curbs at All Gender Restroom G122 and G123. Plumbing rough-in at Gym-2 restrooms. Under-slab plumbing rough-in at PE building. MEP Rough-in at PE building.

Fire Alarm: This week, all possible work has been completed, project on hold till summer break.

Security Fencing: This week, install South and North entrance pedestrian gates.

