

**PROJECT STATUS REPORT**

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

3/14/2025

**PROJECT CONTACTS**

SRCS Project Manager: ..... Hugh Whelan  
 Email:..... Hugh@Greystonewest.com  
 Phone: ..... 707-291-2783

**Aquatic Center**

Contractor: ..... Wright Contracting  
 Contact: ..... Justyn Holt  
 Phone:..... 707-206-1297  
 Email:..... JHolt@wrightcontracting.com

**Security Fencing Project**

Contractor: ..... Wright Contracting  
 Contact: ..... Justyn Holt  
 Phone:..... 707-206-1297  
 Email:..... JHolt@wrightcontracting.com

**Fire Alarm Replacement Project**

Contractor: ..... Wright Contracting  
 Contact: ..... Justyn Holt  
 Phone:..... 707-206-1297  
 Email:..... JHolt@wrightcontracting.com

**PROJECT DESCRIPTIONS**

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

**PROJECTED SCHEDULE - Aquatic Center Inc. 1&2**

Construction Start:.....6/17/24  
 Completion: .....7/20/26

**PROJECTED SCHEDULE – Security Fencing**

Construction Start: ..... 6/17/24  
 Completion:..... 4/15/25

**PROJECTED SCHEDULE – Fire Alarm**

Construction Start:.....6/17/24  
 Completion: .....8/20/25

**PROJECT UPDATES**

**Aquatic Center Inc. 1&2:** This week power wash and dewater waterproofing at the Dawg House for the second pour. Place second half of the concrete mat slab at the Dawg House. Reinforce/form and place pump pit walls. Excavate thickened edges for mat slab at the Pump House. Set Pump House edge forms. Scrape and paint ceiling at the Weight Training room. Install backing/furring for acoustical panels at Gym-1. Underground wet utilities from the Pump House back toward Mission Ave. Under slab plumbing rough in. MEP rough in at PE building.

**Fire Alarm:** All work has been completed. Device and testing will happen over summer break.

**Security Fencing:** This week redesign and approval for fence/gates adjacent to track.  
 Week of 3/24 -Paint entry fence

