

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

3/28/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
 Email:..... Hugh@Greystonewest.com
 Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
 Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
 Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
 Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: This week excavate thickened edges for mat-slab at the Pump House. Set Pump House edge forms. Waterproofing below mat-slab at the Pump House. Excavate pool. Scrape and paint ceiling at the Weight Training room. Install backing/furring for acoustical panels at Gym-1. Underground wet utilities from the pump house back toward Mission Ave. MEP rough in at PE building.

Fire Alarm: All work has been completed, device install and testing will happen over summer break.

Security Fencing: This week - redesign and approval for fence/gates adjacent to track. Week of 3/24 -Paint entry fence.

