

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

3/7/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
 Email:..... Hugh@Greystonewest.com
 Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
 Contact: Justyn Holt
 Phone:..... 707-206-1297
 Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
 Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
 Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
 Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: Power wash and dewater waterproofing at the Dawg House for the first pour. Place first half of the concrete mat slab at the Dawg House. Set anchor bolts at Dawg House for pour 2. Form/reinforce curbs at the Dawg House for pour 2. Place CDF fill at Pump House. Miscellaneous minor storm drain. Prep and prime at Gym-1. Frame bathroom ceilings, walls and install backing at G122, G123 and G113. Install plywood wainscoting at the weight training room. MEP rough in at PE building.

Fire Alarm: Install panel and rough in FA/power at the press box.

Security Fencing: Install Ameristar vehicular gate at north end of school. Confirm new footing layout for the gates and fence near track.

