



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

4/11/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: This week - Waterproofing below mat-slab at the Pump House. Reinforce bottom matt of Pump House slab. Install under slab utilities at the Pump House. Excavate pool. Install backing/furring for acoustical panels at Gym-1. Remove mechanical units from PE building roof. PGE set transformer/new service energize. Demo Gym-1 roofing. Install wood nailers at Gym-1 roof. MEP rough in at PE building.

Fire Alarm: Paint drywall patches. Install panels at track buildings and make standalone system. Install panel guts and program LA building.

Security Fencing: This week - Paint entry fence.

