



PROJECT STATUS REPORT PROJECT CONTACTS SRCS Project Manager: Hugh Whelan 1. San Rafael High School -Email:......Hugh@Greystonewest.com **Aquatic Center Project Inc.** 1&2 2. San Rafael High School -**Aquatic Center Security Fencing** Contractor: Wright Contracting 3. San Rafael High School - Fire Contact: Justyn Holt **Alarm Replacement** Phone:.....707-206-1297 Email:.....JHolt@wrightcontracting.com 5/2/2025 **Security Fencing Project** Contractor: Wright Contracting Contact: Justyn Holt **PROJECT DESCRIPTIONS** Phone:.....707-206-1297 1. Demolition of existing pool and hardscape, new storm drain. Email:......JHolt@wrightcontracting.com **Fire Alarm Replacement Project** 2. Construction of new security fencing. Contractor: Wright Contracting 3. Replacement of campus wide fire Contact: Justyn Holt alarm. Phone:.....707-206-1297 Email:......JHolt@wrightcontracting.com PROJECTED SCHEDULE - Aquatic Center Inc. **PROJECTED SCHEDULE – Security Fencing** 1&2 Construction Start: 6/17/24 Construction Start:.....6/17/24 Completion:......4/15/25 Completion:7/20/26 PROJECTED SCHEDULE - Fire Alarm Construction Start:.....6/17/24

PROJECT UPDATES

Completion:8/20/25

Aquatic Center Inc. 1&2: This week: Erect steel at Dawg House. Hang curb forms. Reinforce upper mat and curbs of the Pump House slab. Set AB's, column block outs and depressed floor templates at the Pump House. Install pool floor plumbing. Install insulation and coverboard at Gym 2 roof. Demo electrical and plumbing piping at PE building roof. Demo cap flashing at PE building roof. Select demo of flat roofs at PE building. Install wood nailers at parapet roofs of PE building. Pour back plumbing trenches at PE building. Install HMF's at PE building. MEP roughin at PE building.

Fire Alarm: This Week: Silent testing of new devices.

Security Fencing: Next week: Pour concrete utility cap at track gate footing excavation. Pour footings for track gate post.





