



## PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

5/23/2025

## PROJECT CONTACTS

SRCS Project Manager: ..... Hugh Whelan  
Email:..... Hugh@Greystonewest.com  
Phone: ..... 707-291-2783

### Aquatic Center

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

### Security Fencing Project

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

### Fire Alarm Replacement Project

Contractor: ..... Wright Contracting  
Contact: ..... Justyn Holt  
Phone:..... 707-206-1297  
Email:..... JHolt@wrightcontracting.com

## PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

## PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24  
Completion: .....7/20/26

## PROJECTED SCHEDULE – Security Fencing

Construction Start: ..... 6/17/24  
Completion:..... 6/15/25

## PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24  
Completion: .....8/20/25

## PROJECT UPDATES

Aquatic Center Inc. 1&2: This week: Dawg House steel plumb/line and complete brace frames. Grout column bases, form curbs and mechanical pads at Dawg House. Backfill pool plumbing and make final grade at bottom of pool in preparation for reinforcement. Demo PE building parapet roofing above the Dance Studio. Frame skylight curbs and RTU curbs at parapet roof above Weight Training and Classrooms G129 and G127. Install gutters, insulation, coverboard and single ply roofing at PE building roof above corridor-2. Backfill and reinforce plumbing trenches.

Fire Alarm: This Week: On hold.

Security Fencing: Next week: Install gates at track and field.

