

<p>PROJECT STATUS REPORT</p> <ol style="list-style-type: none"> 1. TLHS Aquatic Center & Support Buildings (Inc. 1 & 2) 2. TLHS Wellness Center & DO Restrooms 3. TLHS Art Quad, Dust Collector & ADA Reconfiguration 4. TLHS Fire Alarm Replacement 5. TLHS Track Resurfacing Project <p style="text-align: center;">11/08/2024</p>	<p>PROJECT CONTACTS</p> <p>SRCS Project Manager: Hugh Whelan Email: Hugh@Greystonewest.com Phone: 707-291-2783</p> <p><u>Aquatic Center / Fire Alarm Replacement</u> Contractor: Wright Contact: Ryan Smith Phone: 707-292-7422 Email: rsmith@wrightcontracting.com</p> <p><u>Wellness Center & DO Restrooms</u> Contractor: CWS Contact: Charlie Slack, Jr. Phone: 415-599-6545 Email: charliejr.cws@gmail.com</p> <p><u>Art Quad, DC, & ADA Reconfiguration</u> Contractor: Buhler Contact: Josias Galan Phone: 714-474-3199 Email: josias@buhlercommercial.com</p> <p><u>Fire Alarm Replacement</u> Contractor: Wright Contact: Ryan Smith Phone: 707-292-7422 Email: rsmith@wrightcontracting.com</p> <p><u>Track Resurfacing</u> Contractor: Beynon Contact: Karol Fair Phone: 559-905-4944 Email: kfair@beynonssports.com</p>
<p>PROJECT DESCRIPTIONS</p> <ol style="list-style-type: none"> 1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility. 2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms. 3. ADA parking lot reconfiguration which includes sidewalk, curb, and gutter. Demo of an existing dust collector, installation of a new dust collector with associated interior/ exterior duct work, electrical work, and fencing. Quad landscaping at new Ceramics Building. 4. Replacement of campus wide fire alarm system. 5. Removal and replacement of the existing track surface. 	
<p><u>PROJECTED SCHEDULE - Aquatic Center</u> Construction Start: 6/17/24 Completion: 1/2/26 Move-in: 1/5/26</p>	<p><u>PROJECTED SCHEDULE - Wellness Center</u> Construction Start: 6/17/24 Completion: 9/30/24 Move-in: 12/16/24</p>
<p><u>PROJECTED SCHEDULE – Fire Alarm (PH-1)</u> Construction Start: 6/17/24 Completion: 9/3/25 Move-in: 8/21/25</p>	<p><u>PROJECTED SCHEDULE – Art Quad – DC – ADA</u> Construction Start: 6/17/24 Completion: 9/4/24 Move-in: 9/9/24</p>
<p><u>PROJECTED SCHEDULE – Track Resurfacing</u> Construction Start: 7/1/24 Completion: 9/5/24 Move-in: 8/23/24</p>	

PROJECT UPDATES

Aquatic Center:

This week, cutting in for emergency vehicle access road, rough grading for Buildings S and T, winterize site. Next week, stabilize soil around building H.

Building K - This week, ongoing wall framing/sheetrock, set up cast curbs and HVAC, above slab plumbing. Next week, rough in electrical

Wellness Center:

(Restrooms) This week, lighting, sinks, and accessories install. Next week, hallway paint, door install, final cleaning.

(Wellness Center) This week, casework install, lighting rough in. Next week, ceiling tiles and baffles, demo concrete for new door, rebar and form for infill, pour infill.

Art Quad / Dust Collector / ADA Parking:

(Art Quad) Closeout

(ADA Parking / DC) Closeout

Fire Alarm: Piping completed. Pending product revision.

Track Resurfacing: Project currently in Punchlist phase.



