

<p><b>PROJECT STATUS REPORT</b></p> <ol style="list-style-type: none"> <li>1. TLHS Aquatic Center &amp; Support Buildings (Inc. 1 &amp; 2)</li> <li>2. TLHS Wellness Center &amp; DO Restrooms</li> <li>3. TLHS Art Quad, Dust Collector &amp; ADA Reconfiguration</li> <li>4. TLHS Fire Alarm Replacement</li> <li>5. TLHS Track Resurfacing Project</li> </ol> <p style="text-align: center;"><b>11/15/2024</b></p>	<p><b>PROJECT CONTACTS</b></p> <p>SRCS Project Manager: ..... Hugh Whelan        Email:..... Hugh@Greystonewest.com        Phone: ..... 707-291-2783</p> <p><b><u>Aquatic Center / Fire Alarm Replacement</u></b>        Contractor: ..... Wright        Contact: ..... Ryan Smith        Phone: ..... 707-292-7422        Email: ..... rsmith@wrightcontracting.com</p> <p><b><u>Wellness Center &amp; DO Restrooms</u></b>        Contractor: ..... CWS        Contact: ..... Charlie Slack, Jr.        Phone: ..... 415-599-6545        Email: ..... charliejr.cws@gmail.com</p> <p><b><u>Art Quad, DC, &amp; ADA Reconfiguration</u></b>        Contractor: ..... Buhler        Contact: ..... Josias Galan        Phone: ..... 714-474-3199        Email: ..... josias@buhlercommercial.com</p> <p><b><u>Fire Alarm Replacement</u></b>        Contractor: ..... Wright        Contact: ..... Ryan Smith        Phone: ..... 707-292-7422        Email: ..... rsmith@wrightcontracting.com</p> <p><b><u>Track Resurfacing</u></b>        Contractor: ..... Beynon        Contact: ..... Karol Fair        Phone: ..... 559-905-4944        Email: ..... kfair@beynonssports.com</p>
<p><b>PROJECT DESCRIPTIONS</b></p> <ol style="list-style-type: none"> <li>1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.</li> <li>2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.</li> <li>3. ADA parking lot reconfiguration which includes sidewalk, curb, and gutter. Demo of an existing dust collector, installation of a new dust collector with associated interior/ exterior duct work, electrical work, and fencing. Quad landscaping at new Ceramics Building.</li> <li>4. Replacement of campus wide fire alarm system.</li> <li>5. Removal and replacement of the existing track surface.</li> </ol>	
<p><b><u>PROJECTED SCHEDULE - Aquatic Center</u></b></p> <p>Construction Start: ..... 6/17/24        Completion:..... 1/2/26        Move-in:..... 1/5/26</p>	<p><b><u>PROJECTED SCHEDULE - Wellness Center</u></b></p> <p>Construction Start: ..... 6/17/24        Completion:..... 9/30/24        Move-in: ..... 12/16/24</p>
<p><b><u>PROJECTED SCHEDULE – Fire Alarm (PH-1)</u></b></p> <p>Construction Start: ..... 6/17/24        Completion:..... 9/3/25        Move-in:..... 8/21/25</p>	<p><b><u>PROJECTED SCHEDULE – Art Quad – DC – ADA</u></b></p> <p>Construction Start: ..... 6/17/24        Completion:..... 9/4/24        Move-in: ..... 9/9/24</p>
<p><b><u>PROJECTED SCHEDULE – Track Resurfacing</u></b></p> <p>Construction Start: ..... 7/1/24        Completion:..... 9/5/24        Move-in: ..... 8/23/24</p>	

## **PROJECT UPDATES**

### **Aquatic Center:**

This week, stabilize soil, compact and trim subgrade. Next week, underground utilities, building staking and underslab rough in for building H. This week, pour curbs, wall framing at curbs, hallway tunnel sheetrock, electrical rough in, above slab plumbing rough in. Next week, misc. rooftop flashing install, ongoing plumbing, electrical and sheetrock install. Building K - This week, ongoing wall framing/sheetrock, set up cast curbs and HVAC, above slab plumbing. Next week, rough in electrical

### **Wellness Center:**

**(Restrooms)** This week, door work, painting and final cleaning, punch list. Next week, handover.

**(Wellness Center)** This week, suspended ceiling install, form and pour for door infill, install window, start flooring install. Next week, install doors and paint, ongoing flooring install.

### **Art Quad / Dust Collector / ADA Parking:**

**(Art Quad)** Closeout

**(ADA Parking / DC)** Closeout

**Fire Alarm:** Piping completed. Pending product revision.

**Track Resurfacing:** Project currently in punchlist phase.





