

#### PROJECT STATUS REPORT

1. Terra Linda High School - Aquatic Center & Support Buildings (Inc. 1 & 2)
2. Terra Linda High School - Wellness Center & DO Restrooms
3. Terra Linda High School - Fire Alarm Replacement
4. Terra Linda High School - Track Resurfacing Project

3/7/2025

#### PROJECT CONTACTS

SRCS Project Manager: ..... Hugh Whelan  
Email: ..... Hugh@Greystonewest.com  
Phone: ..... 707-291-2783

##### Aquatic Center / Fire Alarm Replacement

Contractor: ..... Wright  
Contact: ..... Ryan Smith  
Phone: ..... 707-292-7422  
Email: ..... rsmith@wrightcontracting.com

##### Wellness Center & DO Restrooms

Contractor: ..... CWS  
Contact: ..... Charlie Slack, Jr.  
Phone: ..... 415-599-6545  
Email: ..... charliejr.cws@gmail.com

##### Fire Alarm Replacement

Contractor: ..... Wright  
Contact: ..... Ryan Smith  
Phone: ..... 707-292-7422  
Email: ..... rsmith@wrightcontracting.com

##### Track Resurfacing

Contractor: ..... Beynon  
Contact: ..... Karol Fair  
Phone: ..... 559-905-4944  
Email: ..... kfair@beynonsports.com

#### PROJECT DESCRIPTIONS

1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.
2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.
3. Replacement of campus wide fire alarm system.
4. Removal and replacement of the existing track surface.

#### PROJECTED SCHEDULE - Aquatic Center

Construction Start: ..... 6/17/24  
Completion: ..... 1/2/26  
Move-in: ..... 1/5/26

#### PROJECTED SCHEDULE - Wellness Center

Construction Start: ..... 6/17/24  
Completion: ..... 9/30/24  
Move-in: ..... 1/27/25

#### PROJECTED SCHEDULE – Fire Alarm (PH-1)

Construction Start: ..... 6/17/24  
Completion: ..... 9/3/25  
Move-in: ..... 8/21/25

#### PROJECTED SCHEDULE – Track Resurfacing

Construction Start: ..... 7/1/24  
Completion: ..... 9/5/24  
Move-in: ..... 8/23/24

#### PROJECT UPDATES

**Aquatic Center: Site** - Underground piping.

**Building K** - Door frame install, frame 1hr tunnel at corridor, electrical rough in, float bathroom floors.

**Building H** - Concrete at footings, strip forms, CMU delivery and layout.

**Wellness Center:**

(Restrooms) Punch list.

(Wellness Center) Punch list.

**Fire Alarm:** Pending product revision was approved by DSA.

**Track Resurfacing:** Punch list phase.

