

PROJECT STATUS REPORT

1. TLHS Aquatic Center & Support Buildings (Inc. 1 & 2)
2. TLHS Wellness Center & DO Restrooms
3. TLHS Art Quad, Dust Collector & ADA Reconfiguration
4. TLHS Fire Alarm Replacement
5. TLHS Track Resurfacing Project

09/27/2024

PROJECT CONTACTS

SRCS Project Manager: Peter Novotny
Email: Peter@Greystonewest.com
Phone: 707-815-6755

Aquatic Center / Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Wellness Center & DO Restrooms

Contractor: CWS
Contact: Charlie Slack, Jr.
Phone: 415-599-6545
Email: charliejr.cws@gmail.com

Art Quad, DC, & ADA Reconfiguration

Contractor: Buhler
Contact: Josias Galan
Phone: 714-474-3199
Email: josias@buhlercommercial.com

Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Track Resurfacing

Contractor: Beynon
Contact: Karol Fair
Phone: 559-905-4944
Email: kfair@beynonssports.com

PROJECT DESCRIPTIONS

1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.
2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.
3. ADA parking lot reconfiguration which includes sidewalk, curb, and gutter. Demo of an existing dust collector, installation of a new dust collector with associated interior/ exterior duct work, electrical work, and fencing. Quad landscaping at new Ceramics Building.
4. Replacement of campus wide fire alarm system.
5. Removal and replacement of the existing track surface.

PROJECTED SCHEDULE - Aquatic Center

Construction Start: 6/17/24
Completion: 1/2/26
Move-in: 1/5/26

PROJECTED SCHEDULE - Wellness Center

Construction Start: 6/17/24
Completion: 9/30/24
Move-in: 10/1/24

PROJECTED SCHEDULE – Fire Alarm (PH-1)

Construction Start: 6/17/24
Completion: 9/3/25
Move-in: 8/21/25

PROJECTED SCHEDULE – Art Quad – DC – ADA

Construction Start: 6/17/24
Completion: 9/4/24
Move-in: 9/9/24

PROJECTED SCHEDULE – Track Resurfacing

Construction Start: 7/1/24
Completion: 9/5/24
Move-in: 8/23/24

PROJECT UPDATES

Aquatic Center:

(Site) pothole, confirm utility type, location (Argo) - **2 days Thu 9/26/24 Fri 9/27/24**, develop plan for transite replacement - **3 days Mon 9/30/24Wed 10/2/24**, demo deck/pool (Argo) - **3 days Mon 9/23/24Wed 9/25/24**, subgrade around H (Argo) - **3 days Thu 9/26/24 Mon 9/30/24**, back feed domestic water/comms to P - **5 days Tue 10/1/24 Mon 10/7/24**, mass ex for EVA, building S/T - **9 days Tue 10/1/24 Fri 10/11/24**, stake for RW (BKF) - **1 day Thu 10/3/24 Thu 10/3/24**, install RW/fire lines (Argo) - **10 days Fri 10/4/24 Thu 10/17/24**, cut EVA road, rough grade for S and T (Argo) - **9 days Tue 10/1/24 Fri 10/11/24**, install Inc 2 underground - **1 day Fri 10/18/24 Fri 10/18/24**

(Building K) drill, dowel at slab slots (RE Maher) - **4 days Mon 9/23/24Thu 9/26/24**, inspect rebar - **1 day Fri 9/27/24 Fri 9/27/24**, cast slab slots (RE) - **2 days Mon 9/30/24Tue 10/1/24**, wall framing (Harrison) - **14 days Tue 10/1/24 Fri 10/18/24**, rough in electrical (ME) - **10 days Mon 10/7/24Fri 10/18/24**, above slab plumbing rough in (CNS) - **10 days Mon 10/7/24Fri 10/18/24**, rough in/duct install (Allied) - **12 days Mon 9/23/24Tue 10/8/24**, install hd's at new blocks/rods (RHI) - **5 days Mon 9/23/24Fri 9/27/24**, install roofing system (Henris) - **15 days Tue 9/24/24 Mon 10/14/24**

Wellness Center:

(Restrooms) Trim out MEP L1 and L2 – **9/23**, Restroom specialties L1 and L2 – **9/23 - 9/25**, Plumbing Fixtures L1 and L2 - **9/23 – 9/24**, Doors and Hardware L1 and L2 – **9/26 – 9/27**, T-bar / trim base / paint corridor – **9/25 – 9/27**, Signage – **9/27**

(Wellness Center) Clg. gyp finish per CCD 001 – **10/1 – 10/4**, Electrical Office 1, waiting 120 rough – **9/26 – 9/30**, Trim out MEP – **9/16 – 9/20**.

Art Quad / Dust Collector / ADA Parking:

(Art Quad) Punch list items.

(ADA Parking / DC) Dust Collector Startup: **9/25**. Punch walk: **9/25**. Punch Items: **9/26 - 9/27**.

Fire Alarm: Piping completed. Pending product revision.

Track Resurfacing: Project currently in Punchlist phase.





