

PROJECT STATUS REPORT

1. TLHS Aquatic Center & Support Buildings (Inc. 1 & 2)
2. TLHS Wellness Center & DO Restrooms
3. TLHS Art Quad, Dust Collector & ADA Reconfiguration
4. TLHS Fire Alarm Replacement
5. TLHS Track Resurfacing Project

09/06/2024

PROJECT CONTACTS

SRCS Project Manager: Peter Novotny
Email: Peter@Greystonewest.com
Phone: 707-815-6755

Aquatic Center / Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Wellness Center & DO Restrooms

Contractor: CWS
Contact: Charlie Slack, Jr.
Phone: 415-599-6545
Email: charliejr.cws@gmail.com

Art Quad, DC, & ADA Reconfiguration

Contractor: Buhler
Contact: Josias Galan
Phone: 714-474-3199
Email: josias@buhlercommercial.com

Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Track Resurfacing

Contractor: Beynon
Contact: Karol Fair
Phone: 559-905-4944
Email: kfair@beynonssports.com

PROJECT DESCRIPTIONS

1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.
2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.
3. ADA parking lot reconfiguration which includes sidewalk, curb, and gutter. Demo of an existing dust collector, installation of a new dust collector with associated interior/ exterior duct work, electrical work, and fencing. Quad landscaping at new Ceramics Building.
4. Replacement of campus wide fire alarm system.
5. Removal and replacement of the existing track surface.

PROJECTED SCHEDULE - Aquatic Center

Construction Start: 6/17/24
Completion: 1/2/26
Move-in: 1/5/26

PROJECTED SCHEDULE - Wellness Center

Construction Start: 6/17/24
Completion: 9/30/24
Move-in: 10/1/24

PROJECTED SCHEDULE – Fire Alarm

Construction Start: 6/17/24
Completion: 9/3/25
Move-in: 8/21/25

PROJECTED SCHEDULE – Art Quad – DC – ADA

Construction Start: 6/17/24
Completion: 9/4/24
Move-in: 9/9/24

PROJECTED SCHEDULE – Track Resurfacing

Construction Start: 7/1/24
Completion: 9/5/24
Move-in: 8/23/24

PROJECT UPDATES

Aquatic Center: (Site) Ongoing pool and deck demo, plumbing rough in, storm drain install and backfill

Wellness Center: Ongoing sheetrock install at bathrooms. Wellness center, ongoing sheetrock tape and mud.

Art Quad / Dust Collector / ADA Parking: (Art Quad) Punch list items. (ADA Parking / DC) Asphalt was completed, parking striping will start Monday. Dust collector is being assembled.

Fire Alarm: Underground feed to Buildings K and P: 9/9 – 9/17

Track Resurfacing: Punch list

