



#### **PROJECT STATUS REPORT**

**TLHS Ceramics Project and East Quad Parking Lot** 

1/26/24

## **PROJECT DESCRIPTION**

Construction of a new 750 square foot ceramics building. Including a new gas fired kiln, storage and glazing area. Modernize the quad area, new planting, new illumination, modification of faculty parking lot.

## **PROJECT CONTACTS**

SRCS Project Manager: .....Will McManus

Email: ......Will@Greystonewest.com

Phone:.....707-933-0624

Contractor:.....FRC

Contact:......Dennis Lucchesi
Phone:.....707-837-5065
Email:.....Dennis@FRCINC.com

# **PROJECTED SCHEDULE**

Construction Start:......6/12/23
Completion: .....3/15/24
Move-in: .....3/16/24

## **PROJECT UPDATE**

Painting ongoing, electrical ongoing. Stucco finish coat completed.

### **IMAGES**

