

# Glenwood Elementary School



## PROJECT STATUS REPORT

Date: January 24, 2019

DSA App # 01-117480

Status: Construction

**Project Context**

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern facility.

**Project Scope**

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
 Project Manager: William Gong  
 Email: [wgong@ccorpusa.com](mailto:wgong@ccorpusa.com)  
 Phone: 415/470-4256  
 Contractor: EF Brett  
 Superintendent: Manny Urteaga  
 Phone: 925/900-8361  
 Email: [mannyu@efbrett.com](mailto:mannyu@efbrett.com)  
 Architect: Harley Ellis Devereaux

**Schedule**

DSA 02/2018  
 Bid 05/2018  
 Construction 06/2018  
 Completion 05/2019  
 Move-in 06/2019  
 Close-out 06/2019

Planning	Design	Construction	Closeout
		★	

**Board Items**

BOE 1/28: Ninyo and Moore

**Project Budget**

Please request from SRCS.

**Safety**

No safety issues encountered thus far. Temp fencing with signage are placed around the work area and maintained.

**Disruptions**

None

**Most Recent Completed Tasks**

Drywall 40% complete  
 Installation of fire line through the parking lot  
 Skylights installed

**Next Step**

Exterior skin  
 Drywall

**Issues**

None.

