

Glenwood Elementary School



PROJECT STATUS REPORT

Date: February 6, 2019

DSA App # 01-117480

Status: Construction

Project Context

The new multipurpose room (MPR) will be large enough to accommodate an all-school assembly. The MPR will enhance the opportunity for both school and community events to be held in a modern facility.

Project Scope

Provide new MPR and exterior basketball court.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: William Gong
 Email: wgong@ccorpusa.com
 Phone: 415/470-4256
 Contractor: EF Brett
 Superintendent: Manny Urteaga
 Phone: 925/900-8361
 Email: mannyu@efbrett.com
 Architect: Harley Ellis Devereaux

Schedule

DSA 02/2018
 Bid 05/2018
 Construction 06/2018
 Completion 05/2019
 Move-in 06/2019
 Close-out 06/2019

Planning	Design	Construction	Closeout
		★	

Board Items

Project Budget

Please request from SRCS.

Safety

No safety issues encountered thus far. Temp fencing with signage is placed around the work area and maintained.

Disruptions

None

Most Recent Completed Tasks

Paving at the parking lot
 Drywall

Next Step

Exterior skin will continue into March depending on weather and window delivery.
 Taping is ongoing through February.

Issues

None.

