

# Terra Linda High School Innovations Hub



## PROJECT STATUS REPORT

Date: November 1, 2019

DSA App # 01-117586

Status: Construction

**Project Context**

Modernization of existing library and adjacent classrooms to create a new innovations hub

**Project Scope**

Conversion of existing library space into classrooms. Reconfiguration of interior walls, addition of doors, storefronts and windows at the interior and exterior. Modification of the fire alarm and fire sprinkler system as required for reconfigured space. Addition of two shade structure canopies adjacent to buildings M, L and E. Accessible parking upgrade.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements  
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)  
 Project Manager: John Dilena  
 Email: [john@greystonewest.com](mailto:john@greystonewest.com)  
 Phone: 707-888-1560  
 Contractor: BHM Construction  
 Superintendent: Joel Doherty  
 Phone: 415-465-4763  
 Email: [joeld@bhmconstruction.com](mailto:joeld@bhmconstruction.com)  
 Architect: HED Architects

**Schedule**

DSA 12/19/18  
 Bid 12/2018  
 Construction 01/31/2019  
 Completion 08/29/2019  
 Move-in 08/30/2019  
 Close-out 09/30/2019

Planning	Design	Construction	Closeout
			★

**Board Items**

No items currently scheduled

**Project Budget**

Please see Monthly Reports on the SRCS Bond Program website.

**Most Recent Completed Tasks**

**In Progress\*/ Next Step**

- DSA Closeout\*
- Warranty and O&M Binders\*
- As-Builts\*

**Issues**

None at the time.

