

Terra Linda High School Commons Project



PROJECT STATUS REPORT

Date: December 27th, 2019

DSA App # 01-117738

Status: Construction

Project Context

Construction of New Two Story Commons Building.

Project Scope

Construction of Student Commons Building, Containing a Cafeteria, Kitchen, Music Classroom, Drama Classroom, Black Box Theater, Library, Computer Classroom, Accessory Classrooms and Staff Lounge, Sitework Includes Renovation of Former Amphitheater.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: John Dilena
 Email: john@greystonewest.com
 Phone: 707-888-1560
 Contractor: BHM Construction
 Superintendent: Joel Doherty
 Phone: 415-465-4763
 Email: joeld@bhmconstruction.com
 Architect: HED Architects

Schedule

DSA 04/18/2019
 Bid 04/04/2019
 Construction 05/01/2019
 Completion 12/21/2020
 Move-in NA
 Close-out 1/30/2021

Board Items

No items currently scheduled

Planning	Design	Construction	Closeout
		★	

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- CCD Approved for In-field welding inspection repair.

In Progress*/ Next Step

- Remobilize Steel erection / welding crews – tentatively scheduled for erection to begin December 30th.

Issues

- Issues with nonconforming steel have largely been addressed. Remobilization of steel erectors / welders during holiday season is preventing an earlier resumption of construction.

