

Terra Linda High School Innovations Hub



PROJECT STATUS REPORT

Date: December 20th, 2019

DSA App # 01-117586

Status: Construction

Project Context

Modernization of existing library and adjacent classrooms to create a new innovations hub

Project Scope

Conversion of existing library space into classrooms. Reconfiguration of interior walls, addition of doors, storefronts and windows at the interior and exterior. Modification of the fire alarm and fire sprinkler system as required for reconfigured space. Addition of two shade structure canopies adjacent to buildings M, L and E. Accessible parking upgrade.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: John Dilena
 Email: john@greystonewest.com
 Phone: 707-888-1560
 Contractor: BHM Construction
 Superintendent: Joel Doherty
 Phone: 415-465-4763
 Email: joeld@bhmconstruction.com
 Architect: HED Architects

Schedule

DSA 12/19/18
 Bid 12/2018
 Construction 01/31/2019
 Completion 08/29/2019
 Move-in 08/30/2019
 Close-out 09/30/2019

Planning	Design	Construction	Closeout
			★

Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Warranty, O&M Binders and As-Builts returned to Contractor to make corrections noted

In Progress*/ Next Step

- DSA Closeout*
- Warranty, O&M Binders and As-Builts to be corrected and sent back to Architect for review*

Issues

None at the time.

