

Terra Linda High School Modernization Project



PROJECT STATUS REPORT

Date: December 25th, 2020

DSA App # 01-118754

Status: Construction

Project Context

This project aims to renovate several areas of the Terra Linda High School Campus to better utilize existing classroom space, outdoor areas, athletic facilities, and provide for large improvements in energy efficiency.

Project Scope

Refinishing of gym floor and installation of new bleachers; remodeling of classroom; new innovation hub courtyard; installation of new windows, doors & storefronts at main TLHS building.

Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Install Roofing

In Progress*/ Next Step

- Install Storefronts*
- Install Door Cores*
- Trim out storefronts
- Install security wire and hardware*
- Install Gym Bleachers*

Issues

- None

Bond Contact:	Dan Zaich, Senior Director-Capital
Improvements Phone:	415/492-3285 (desk) 415/897-9063 (cell)
Project Manager:	William McManus
Email:	Will@greystonewest.com
Phone:	412-295-8211
Contractor:	BHM Construction
Superintendent:	Jon Wagner
Phone:	415-716-8979
Email:	johnw@bhmconstruction.com
Architect:	HED Architects

Schedule

DSA	01/22/2020
Bid	01/27/2020
Construction	06/01/2019
Completion	11/30/2020
Move-in	08/17/2020
Close-out	11/30/2021

