

Terra Linda High School Modernization Project



PROJECT STATUS REPORT

Date: January 29th, 2021

DSA App # 01-118754

Status: Construction

Project Context

This project aims to renovate several areas of the Terra Linda High School Campus to better utilize existing classroom space, outdoor areas, athletic facilities, and provide for large improvements in energy efficiency.

Project Scope

Refinishing of gym floor and installation of new bleachers; remodeling of classroom; new innovation hub courtyard; installation of new windows, doors & storefronts at main TLHS building.

Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Install Storefronts
- Install Door Cores
- Trim out storefronts
- Install security wire and hardware

In Progress*/ Next Step

- Operable window punch list*
- Punch List*

Issues

- None

| | |
|---------------------|---|
| Bond Contact: | Dan Zaich, Senior Director-Capital |
| Improvements Phone: | 415/492-3285 (desk) 415/897-9063 (cell) |
| Project Manager: | William McManus |
| Email: | Will@greystonewest.com |
| Phone: | 412-295-8211 |
| Contractor: | BHM Construction |
| Superintendent: | Jon Wagner |
| Phone: | 415-716-8979 |
| Email: | johnw@bhmconstruction.com |
| Architect: | HED Architects |

Schedule

| | |
|--------------|------------|
| DSA | 01/22/2020 |
| Bid | 01/27/2020 |
| Construction | 06/01/2019 |
| Completion | 11/30/2020 |
| Move-in | 08/17/2020 |
| Close-out | 11/30/2021 |

| | | | |
|----------|--------|--------------|----------|
| Planning | Design | Construction | Closeout |
| | | ★ | |

