

Terra Linda High School "NEW GYM AND FRONTAGE IMPROVEMENTS"



PROJECT STATUS REPORT

Date: March 5th, 2021

DSA App # 01-119221

Status: Construction

Project Context


Project Scope

Demolition of existing Kitchen and temp Library. New construction of a 21,000sf competition Gymnasium and associated site work. Renovation and reconfiguration of the campus frontage improvements to support the new building and site entry/exit.

Bond Contact: Dan Zaich, Senior Director-Capital Improvements
 Phone: 415/492-3285 (desk) 415/897-9063 (cell)
 Project Manager: Will McManus
 Email: will@greystonewest.com
 Phone: 412-295-8211
 Contractor: BHM Construction
 Superintendent: Jon Verrinder
 Phone: 415-847-0158
 Email: jonv@bhmconstruction.com
 Architect: QKA

Schedule

DSA Bid
 Construction 03/01/2021
 Completion 08/25/2022 Anticipated
 Move-in 09/01/2022
 Close-out 12/01/2022 Anticipated



Board Items

No items currently scheduled

Project Budget

Please see Monthly Reports on the SRCS Bond Program website.

Most Recent Completed Tasks

- Install temp fence

In Progress*/Next Step

- Abatement*
- Tree demo*

Issues

- No issues

