

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Early Childhood Education (ECE) Development Project

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: DMR Builders
 Contact: JR Da Silva
 Phone: 415-521-6906
 Email: jdasilva@dmrbuildercorp.com

PROJECT DESCRIPTION

This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

PROJECTED SCHEDULE

Construction Start: 4/15/24
 Completion: 7/21/24

PROJECT UPDATE

Work has started at Short Elementary beginning with demolition of existing play structures, AC paving, drinking fountain, tile and plumbing in 4 restrooms. Demolition was followed by grading and compaction of shade structure area and layout of plumbing in the restrooms.

The exterior of all buildings have been power washed and prime and painting is underway.

IMAGES

