

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Early Childhood Education (ECE) Development Project

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: DMR Builders
 Contact: JR Da Silva
 Phone: 415-521-6906
 Email: jdasilva@dmrbuildercorp.com

PROJECT DESCRIPTION

This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

PROJECTED SCHEDULE

Construction Start: 4/15/24
 Completion: 7/26/24

PROJECT UPDATE

Short Elementary has been graded and soon concrete will be placed at corridors and shade and play structure locations. Plumbing rough-in is occurring in all of the four bathrooms. Painting continues throughout the exterior of the campus.

IMAGES

