

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Short Elementary School Early Childhood Education (ECE) Development Project**  
 June 5, 2024

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: DMR Builders  
 Contact: JR Da Silva  
 Phone: 415-521-6906  
 Email: jdasilva@dmrbuildercorp.com

**PROJECT DESCRIPTION**  
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.  
  
 Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

**PROJECTED SCHEDULE**  
 Construction Start: 4/15/24  
 Completion: 7/26/24

**PROJECT UPDATE**  
 Concrete slab at the sun shade and corridors was placed this week. Next week concrete curbs will be placed at the play areas. The bathrooms Rough In is complete at the bathrooms. Soon tile will begin in these rooms.

**IMAGES**



