

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Short Elementary School Early Childhood Education (ECE) Development Project**  
 June 21, 2024

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: DMR Builders  
 Contact: JR Da Silva  
 Phone: 415-521-6906  
 Email: jdasilva@dmrbuildercorp.com

**PROJECT DESCRIPTION**  
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.  
  
 Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

**PROJECTED SCHEDULE**  
 Construction Start: 4/15/24  
 Completion: 7/26/24

**PROJECT UPDATE**  
 Fencing has been removed at Bayview Street and at the courtyard. New fence posts are installed in anticipation of chain link fence. Concrete curb and flat work occurring at both play areas, corridor, existing retaining wall and in the parking lot. All plumbing is installed in the bathrooms and tile is being installed.

