

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Short Elementary School Early Childhood Education (ECE) Development Project**  
 June 28, 2024

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: DMR Builders  
 Contact: JR Da Silva  
 Phone: 415-521-6906  
 Email: jdasilva@dmrbuildercorp.com

**PROJECT DESCRIPTION**  
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

**PROJECTED SCHEDULE**  
 Construction Start: 4/15/24  
 Completion: 7/26/24

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

**PROJECT UPDATE**  
 New Tile has been installed in the bathrooms. The contractor will be performing AC demolition and then new AC will be placed at the walkway, play yard, tot yard and parking lot. Concrete has been placed at the parking lot ADA walkway. Concrete will be placed in the courtyard next week.

