

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Early Childhood Education (ECE) Development Project
 July 12, 2024

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: DMR Builders
 Contact: JR Da Silva
 Phone: 415-521-6906
 Email: jdasilva@dmrbuildercorp.com

PROJECT DESCRIPTION
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

 Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

PROJECTED SCHEDULE
 Construction Start: 4/15/24
 Completion: 7/26/24

PROJECT UPDATE
 Signage has been installed at the entrance to the school to include the “Early Learning Center”. The contractor has prepared the back patio for concrete and finished the curb for Tot play area. Also preparation for walkway concrete is occurring at a few locations. The AC demolition has started at the parking lot.

