

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Early Childhood Education (ECE) Development Project
 July 19, 2024

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: DMR Builders
 Contact: JR Da Silva
 Phone: 415-521-6906
 Email: jdasilva@dmrbuildercorp.com

PROJECT DESCRIPTION
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

PROJECTED SCHEDULE
 Construction Start: 4/15/24
 Completion: 7/26/24

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

PROJECT UPDATE
 The new shade structure has been installed over the lunch area and the play structure has been delivered and is ready for installation. The contractor is continuing to lay out the courtyard for concrete placement. They are also completing plumbing finish and will begin prepping the play yard for AC paving next week.

