

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Short Elementary School Early Childhood Education (ECE) Development Project**  
 July 26, 2024

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: DMR Builders  
 Contact: JR Da Silva  
 Phone: 415-521-6906  
 Email: jdasilva@dmrbuildercorp.com

**PROJECT DESCRIPTION**  
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

**PROJECTED SCHEDULE**  
 Construction Start: 4/15/24  
 Completion: 8/14/24

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

**PROJECT UPDATE**  
 The new shade structure has been installed and concrete slab is installed beneath. The back courtyard was prepped and concrete installed. AC paving has been removed in the parking lot and the courtyard AC paving has been sandblasted both in preparation for the new AC paving in the parking lot and the slurry seal in the courtyard.

