

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Short Elementary School Bus Stops Project**  
 July 26, 2024

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: John Boylan Engineering  
 Contact: John Boylan  
 Phone: 415-417-8519  
 Email: john@johnboylanengineering.com

**PROJECT DESCRIPTION**

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

**PROJECTED SCHEDULE**

Construction Start: 6/26/24  
 Completion: 8/16/24

**PROJECT UPDATE**

Curb and Gutter and sidewalk are complete on both Bayview Street and Marin Street. The contractor has also framed and placed the stairs leading to the back patio. The remaining work includes handrails at the new stairs and AC paving in the street adjacent to the gutter and installing bark at trees. Also the curbs need to be painted yellow and red. The project appears to be headed for a completion date ahead of schedule.

