

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Early Childhood Education (ECE) Development Project
 August 2, 2024

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: DMR Builders
 Contact: JR Da Silva
 Phone: 415-521-6906
 Email: jdasilva@dmrbuildercorp.com

PROJECT DESCRIPTION
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.

PROJECTED SCHEDULE
 Construction Start: 4/15/24
 Completion: 8/14/24

Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

PROJECT UPDATE
 The project is coming together! AC paving is occurring in the front parking lot. The playground structures are partially installed. New fencing is installed on Bayview St, courtyard and between the neighbor's property and school. Bathrooms are complete and cleaning is occurring. Next week striping is scheduled in the parking lot and courtyard and the following week play surfacing is scheduled to be installed beneath the play structures.

