

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Short Elementary School Bus Stops Project
 August 2, 2024

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: John Boylan Engineering
 Contact: John Boylan
 Phone: 415-417-8519
 Email: john@johnboylanengineering.com

PROJECT DESCRIPTION

This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

PROJECTED SCHEDULE

Construction Start: 6/26/24
 Completion: 8/16/24

PROJECT UPDATE

AC paving in the street was completed this week. Mulch has been installed around the existing trees and adjacent to the new stairs. Remaining work includes: painting of curbs (red and yellow), stair treads require paint and handrails need to be installed at stairs. The project is substantially complete at this time and appears to be headed for a final completion date ahead of schedule.

