

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**  
**Short Elementary School Early Childhood Education (ECE) Development Project**  
 August 9, 2024

**PROJECT CONTACTS**  
 SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: DMR Builders  
 Contact: JR Da Silva  
 Phone: 415-521-6906  
 Email: jdasilva@dmrbuildercorp.com

**PROJECT DESCRIPTION**  
 This project is modernization for the upcoming transitional kindergarten and Early Intervention programs.  
  
 Campus improvements at Short Elementary School will include 4 restrooms, new shade structure and play structures, artificial turf, AC paving, game court striping and parking lot striping, new perimeter fencing and exterior paint of buildings.

**PROJECTED SCHEDULE**  
 Construction Start: 4/15/24  
 Completion: 8/14/24

**PROJECT UPDATE**  
 The Short Elementary School project is entering the final stages of construction as we prepare for the teachers arrival next week and students the following week! The play structures are installed in both play areas and await safety surfacing installation. AC paving is installed in both the courtyard and parking lot and the seal coat has been applied. Next the game striping and parking lot striping will be installed. This week's progress also included handrails at ramp and play area and plaster patch at back patio as well as picnic tables installed under the shade canopy.

