

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Short Elementary School Bus Stops Project
 August 9, 2024

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: John Boylan Engineering
 Contact: John Boylan
 Phone: 415-417-8519
 Email: john@johnboylanengineering.com

PROJECT DESCRIPTION
 This project is an upgrade to the two bus stops on Marin Street and Bayview Street. It will include new curb and gutter, sidewalk, handicapped curb ramp and portion of AC paving in the street.

PROJECTED SCHEDULE
 Construction Start: 6/26/24
 Completion: 8/16/24

PROJECT UPDATE
 The Bus stop project is all but complete! The curbs have now been painted and signs installed at both bus stops. All the tree wells are filled with mulch. Stairs have been striped with yellow warning adhesive and the contractor has demobilized. The only remaining item is the handrails at the back steps which will be installed next week. We are so happy with the new welcoming entrance to the Short Elementary School!

