

Terra Linda High School Aquatic Center & Athletics Support Building

Construction Management Plan

ALL IDEAS, DESIGNS, ARRANGEMENTS, AND PLANS INDICATED OR REPRESENTED BY THIS DRAWING ARE OWNED BY AND THE PROPERTY OF VERDE DESIGN, INC. AND WERE CREATED, EVOLVED, AND DEVELOPED FOR USE ON AND IN CONNECTION WITH THE SPECIFIED PROJECT. NONE OF SUCH IDEAS, DESIGNS, ARRANGEMENTS OR PLANS SHALL BE USED, REPRODUCED, OR PUBLISHED BY ANY METHOD, IN WHOLE OR IN PART, OR DISCLOSED TO ANY PERSON, FIRM, OR CORPORATION FOR ANY PURPOSE WHATSOEVER WITHOUT WRITTEN PERMISSION OF VERDE DESIGN, INC.

Quad/Dust Collector/ADA Reconfiguration:
Site Preparation Start: 6/17/2024
Construction Start: 6/24/2024
Construction Complete: 8/2/2024

Restroom Trailers

Parking - Wellness Center

Wellness Center & DO Bathrooms:
Site Preparation Start: 6/17/2024
Construction Start: 6/24/2024
Construction Complete: 9/30/2024

Fire Alarm Replacement Inc #1:
Site Preparation Start: 6/17/2024
Construction Start: 6/24/2024
Construction Complete: 8/20/2024

ACCESSIBLE PARKING LOT MODIFICATIONS, REFER TO ENLARGEMENT 1, SHEET L0.2

Gated Entrance

ACCESSIBLE RESTROOM MODIFICATIONS, REFER TO SHEET L0.3 FOR ADDITIONAL INFORMATION

Jobsite Office

Site Storage

Aquatic Center Fence Line

Gated Entrance


Pedestrian access path (compacted and rocked) to remain during construction. Staffing and stop sign to control traffic during construction. Permanent concrete path to be installed post-construction.

New Site Entrance with path to storage, lay down, and staging for construction (and beyond)

Aquatic Center Inc #1:
Project Setup / Site Demolition: 6/17/2024 - 8/14/2024
New Site Work: 7/23/2024 - 1/22/2025
Building K - New Locker Room: 8/2/2024 - 2/4/2025

Aquatic Center Inc #2:
Project Setup / Demolition: 7/31/2024 - 10/8/2024
New Rough Site Work: 10/2/2024 - 1/3/2025
Building H: 1/6/2025 - 9/26/2025
Building S & T: 1/6/2025 - 5/16/2025
Pool Build and Pool Deck: 5/19/2025 - 1/12/2026
Site Work: 11/11/2025 - 1/2/2026

Track Resurfacing:
Site Preparation Start: 6/17/2024
Construction Start: 6/24/2024
Construction Complete: 8/20/2024



VERDE DESIGN
LANDSCAPE ARCHITECTURE
CIVIL ENGINEERING
SPORT PLANNING & DESIGN
3558 Round Barn Blvd, Suite 200
Santa Rosa, CA 95403
tel: 707.800.4204
fax: 408.985.7260
www.VerdeDesignInc.com



ACCESSIBILITY
PLAN - CAMPUS

TERRA LINDA HS
TRACK RESURFACING
PROJECT

320 NOVA ALBION WAY
SAN RAFAEL, CA
94903

SUBMITTAL		DATE
DSA SUBMITTAL		10/03/23
NO.	REVISIONS	DATE
△		
△		
△		
△		
△		
△		
DRAWN BY KL		CHECKED BY WD/DC
DATE ISSUED 10/03/23		SCALE 1"=60'-0"
PROJ. NO. 2307100		
SHEET NO. L0.1		2 OF 10 SHEETS