

December 10, 2018

Venetia Valley School Supplemental Construction Update



Electrical trenching at courtyard:

The construction team is preparing for a big push in progress during the winter break to minimize disruption to school activities! Please note, on Monday 12/10/18, the construction team will be installing temporary fences in preparation for installation of underground electrical lines across the courtyard that will feed the new buildings. The work area will occupy a large portion of the courtyard. The details of this work include demolition of existing asphalt, excavating a trench, installing new electrical line, backfilling, compacting and repaving. We appreciate everyone's cooperation through this construction phase. This courtyard work will be completed very shortly

Projected Work Dates:

• 12/10/18 to 12/18/18



Electrical trenching at Kinder courtyard:

Please note, on Friday 12/21/18, the construction team will be cordoning off the kinder area in preparation for installation of underground electrical lines across the kinder area courtyard that will feed the existing buildings. The work zone will restrict access to the classrooms and offices in buildings G, H, and I during winter break. The details of this work include demolition of existing asphalt, excavating a trench, installing new electrical line, backfilling, compacting and repaving.

Projected Work Dates:

• 12/21/18 to 1/7/18