

Tim Ryan, Senior Director of Strategic Facility Planning tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Venetia Valley Elementary School TK Increment 1 and 2 October 18, 2024

PROJECT DESCRIPTION

Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. Project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke

Email: Molly.Burke@VPCSonline.com

Phone: 415-259-9583

Contractor: JL Construction

Contact: Nick Marshall

Phone: 707-836-5702

Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024

Completion: May 2025

PROJECT UPDATE

The Quad at the Middle School is officially open! The day was celebrated with students and staff and a ribbon cutting ceremony at the new area named The Falcon's Nest!! The new space in the center of the middle school has transformed the area for the students. At the TK the interior mechanical, electrical and plumbing trades continue to rough in. Soon doors and windows will close in the building.







