

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

**PROJECT STATUS REPORT**

**Sun Valley Elementary School TK Increment 1 and 2**  
**December 13, 2024**

**PROJECT DESCRIPTION**

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

**PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

**PROJECTED SCHEDULE**

Construction Start: May 17, 2024  
 Completion: May 2025

**PROJECT UPDATE**

Site work is occurring at the back of the campus retaining wall which is in the final staging of wall framing. Concrete will be placed soon. The second bio swale is being formed in the TK area and the exterior lath is underway at the building, which will be followed by a scratch coat. Inside the building the insulation is installed, ducts are wrapped and drywall hanging has started.

