

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### **PROJECT STATUS REPORT**

**Sun Valley Elementary School TK Increment 1 and 2**  
**September 20, 2024**

### **PROJECT DESCRIPTION**

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. Project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

### **PROJECT CONTACTS**

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCOnline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### **PROJECTED SCHEDULE**

Construction Start: May 17, 2024  
 Completion: May 2025

### **PROJECT UPDATE**

September 17th was a big day at the Sun Valley School! Students were thrilled to see that the play structure was open when they arrived at school. The shade structure was also open for lunch! In the building location the footings have been excavated and rebar installation will begin soon. The large bioswale locations are formed and near completion.

