

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

1/17/2025

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 12/30/24

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: This week, PGE transformer-pad reinforcement inspection. Set bottom mat-reinforcement at Dawg House. Under-slab MEP layout at the Dawg House. Complete falsework for bathroom slabs at All Gender RR G121 and G123. Reinforce for concrete slab at All Gender RR G121 and G123. Demo restrooms G130A and G130B at Gym-2. Demo existing hardscape around PE building. Demo slabs at hallways for plumbing. Under-slab plumbing rough in at PE building. Power and data rough in at classrooms and hallways at PE building.

Fire Alarm: This week, pipe and pull wires at second floor of LA building. Pipe for new devices at PE building. Next week, pipe and pull wires at third floor of LA building. Pipe for new devices at PE building.

Security Fencing: This week, build and powder coat Ameristar gates. Build entry gates and panels.

