

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement
4. San Rafael High School - Commons AV

12/20/24

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center / Temp Housing Project
Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project
Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project
Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Commons AV Project
Contractor: O'Rourke Electric
Contact: Adam Roselli
Phone:..... 707-528-8539
Email:..... Adam@O'Rourke-Electric.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.
4. Installation of a new audio-visual system in the MACK Building.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 12/30/24

PROJECTED SCHEDULE – Commons AV

Construction Start: 6/17/24
Completion:..... 11/20/24

PROJECT UPDATES

Aquatic Center Inc. 1&2: This week, set mat-slab edge forms at Dawg House. Install protection board for Dawg House waterproofing. Waterproof north-side of exterior wall at Gym-2. Set fence and gate post at the electrical enclosure and adjacent to SC building. Set up dewatering system for pump house excavation. Demo Gym-1 floor.

Power and data rough in at classrooms and hallways at PE building. Next week, set falsework for bathroom slab at All Gender LR G113. Waterproof Dawg House mat-slab substrate. Waterproof north-side of exterior wall at Gym-2. Install drain package and grade swale at north-side of exterior wall at Gym-2. Demo Gym-1 floor. Power and data rough in at classrooms and hallways at PE building.

Fire Alarm: This week, pipe and pull wires at second floor of LA building. Pipe for new devices at PE building.

Security Fencing: This week, Set fence and gate post at northwest corner of SC building. Revise gate and hardware shop drawings. Next week, Install fence panels at northwest corner of SC building.

Commons AV: Punch list.



