



#### **PROJECT STATUS REPORT**

TLHS Ceramics Project and East Quad Parking Lot 1/5/24

## **PROJECT DESCRIPTION**

Construction of a new 750 square foot ceramics building. Including a new gas fired kiln, storage and glazing area. Modernize the quad area, new planting, new illumination, modification of faculty parking lot.

## **PROJECT CONTACTS**

SRCS Project Manager: .....Will McManus

Email: ......Will@Greystonewest.com

Phone:.....707-933-0624

Contractor:.....FRC

 Contact:
 Dennis Lucchesi

 Phone:
 707-837-5065

 Email:
 Dennis@FRCINC.com

# PROJECTED SCHEDULE

Construction Start:......6/12/23
Completion: .....3/15/24
Move-in: .....3/16/24

## **PROJECT UPDATE**

Ongoing interior electrical. Lath and paper underway. Interior windows trimmed out.

### **IMAGES**

